

MONTHLY OPERATIONS PERFORMANCE REPORT

OPS-MR-2026-08 | Crude Distillation Unit - 2 | August 2026

Report No.	OPS-MR-2026-08	Period	August 2026
Unit	CDU-2 (3.0 MMTPA)	Prepared by	K. Rao
Reviewed by	A. Fernandes	Issue date	2026-09-03

1. KEY PERFORMANCE INDICATORS

Parameter	Unit	Target	Actual	Jul 2026	Deviation
Crude processed	MT	248,000	241,300	246,900	-6,700.00
Capacity utilisation	%	100.0	97.3	99.5	-2.70
On-stream factor	%	99.0	96.2	99.1	-2.80
Specific energy consumption	MJ/MT	60.0	62.4	60.8	+2.40
Fuel and loss	% on crude	2.10	2.28	2.14	+0.18
Flaring	% on crude	0.25	0.31	0.24	+0.06
Naphtha yield	% wt	14.2	13.8	14.1	-0.40
Kerosene / ATF yield	% wt	12.0	11.6	12.1	-0.40
Diesel yield	% wt	39.5	38.7	39.4	-0.80
RCO to secondary units	% wt	33.0	34.5	33.1	+1.50
Steam consumption	MT/MT crude	0.086	0.091	0.087	+0.01
Cooling water dT	degC	9.0	9.8	9.1	+0.80

2. PRODUCTION LOSS AND DOWNTIME

Date	Description	Hours lost	Category
2026-08-29	P-2104B mechanical seal failure, rate cut to permit changeover to P-2104A	6.33	Equipment
2026-08-11	F-2101 pass 3 burner tip choke, rate cut	2.50	Equipment
2026-08-04	Crude tank changeover, off-spec slop routing	1.25	Operational
	TOTAL	10.08	

3. NARRATIVE

CDU-2 processed 241,300 MT of crude against a monthly plan of 248,000 MT, a shortfall of 2.7%. The single largest contributor was the unplanned rate reduction on 2026-08-29 arising from the mechanical seal failure on P-2104B (refer INC-2026-0042), which accounted for an estimated 1,840 MT of lost throughput.

Specific energy consumption at 62.4 MJ/MT was 4.0% adverse to the target of 60.0 MJ/MT. The deterioration is attributed to reduced preheat train efficiency across E-2107, where the calculated fouling resistance has risen for the third consecutive month, and to operation at reduced throughput during the 29 August event. Flaring at 0.31% exceeded the 0.25% target, driven almost entirely by the same event.

Distillate yields were marginally below target across the board, consistent with the lighter crude slate processed in the second half of the month and with the reduced column bottoms circulation during the changeover period. RCO to secondary units was correspondingly higher at 34.5% against a target of 33.0%.

Reliability focus for September 2026 is the closure of overdue HAZOP Node 7 action H7-03 relating to PSV-2141 relief capacity, and progression of MOC-2026-0087 for the P-2104A/B seal upgrade.

4. RELIABILITY AND SAFETY ITEMS CARRIED FORWARD

Item	Reference	Status	Target
Overdue HAZOP action - PSV-2141 relief capacity re-rating	HAZOP-CDU2-2024 H7-03	OVERDUE since 2026-06-30	To be re-baselined
Seal upgrade on column bottoms pumps	MOC-2026-0087	Pending Technical Review	2026-10-15
Incident CAPA closure	INC-2026-0042 CAPA 1-5	1 of 5 complete	2026-10-01
E-2107 preheat train fouling	Monitoring only	Third consecutive month adverse	Next mini shutdown
Operator competency re-certification	TRN-CDU2-MATRIX	2 of 6 shift in-charges lapsed	2026-09-30