

SAFETY CIRCULAR

SC-2026-11 | Restriction on Hot Work - CDU-2 Column Bottoms Circuit

Circular No.	SC-2026-11	Date of issue	2026-09-01
Issued by	N. Bhat, Safety Officer	Valid until	2026-11-30
Distribution	All CDU-2 shift personnel, Maintenance, Contractors, Permit issuing authorities	Arising from	INC-2026-0042

1. BACKGROUND

On 2026-08-29 a loss of containment of Reduced Crude Oil occurred at the P-2104B seal chamber in the CDU-2 column bottoms circuit (incident INC-2026-0042). The released material was at 341 degC, which is above its auto-ignition temperature under confinement. No ignition occurred and there were no injuries.

2. RESTRICTIONS IMPOSED

- 2.1 All hot work within a 15 metre radius of the CDU-2 column bottoms circuit (equipment P-2104A, P-2104B, E-2107 and associated piping from C-2101 bottoms nozzle to the E-2107 outlet) is SUSPENDED with immediate effect.
- 2.2 Hot work in this zone may only proceed on a deviation permit countersigned by the DGM Operations and the Chief Fire and Safety Officer, supported by a documented job specific risk assessment.
- 2.3 Continuous gas monitoring by a dedicated fire watch is mandatory for any approved deviation, with readings logged every 15 minutes.
- 2.4 Cold cutting, mechanical bolting and blind insertion methods are to be evaluated in preference to hot work for all work in this zone.
- 2.5 Any tie-in work arising from MOC-2026-0087 is to be scheduled within the CDU-2 planned shutdown window unless a deviation permit is approved as above.

3. VALIDITY

This circular is effective from 2026-09-01 and remains in force until 2026-11-30 or until the closure of CAPA-0042-1 and CAPA-0042-4 of INC-2026-0042, whichever is later.

4. ACKNOWLEDGEMENT

All permit issuing authorities must acknowledge receipt of this circular before issuing any permit in the CDU-2 area. Contractor supervisors must brief their crews and record the briefing in the daily toolbox talk register.

Zone	Equipment covered	Hot work status
CDU-2 bottoms circuit, 15 m radius	P-2104A, P-2104B, E-2107, C-2101 bottoms line, PSV-2141	SUSPENDED - deviation permit only
CDU-2 pump house, remaining bays	P-2101A/B, P-2107A	Permitted with normal permit and gas test
CDU-2 heater area	F-2101	Permitted with normal permit and gas test